

18 March 2026

Mount Evelyn Water Treatment Plant

Works are continuing to progress well on our new water treatment plant at Mount Evelyn. The new plant, built within the Tramway Track Pipe Reserve, will prepare us for the future and provide greater water security for today, tomorrow and generations to come.

Project update

Roofing works and the installation of roller doors on our new water treatment plant are now complete. With the building expected to be fully enclosed shortly, the project team will move indoors and commence the mechanical and electrical fit-out the treatment plant. These works are expected to take approximately six months to complete.



Other works

The project team has also commenced works on connecting the three existing water mains from Silvan Reservoir to the new water treatment plant. The second water main is expected to be connected by the 25 March, with the third mains connection occurring in mid-April 2026. Some noise can be expected during these works when grinding, cutting, welding and bolting of the pipes is underway.

Construction of the three new 'dosing sheds' is underway and expected to be complete by the end of June. The delivery and installation of holding tanks is also expected in late March, early April 2026.

MORE INFORMATION

For more information about this project or any questions or concerns, contact the Mount Evelyn project team on:



1800 931 169



MountEvelynWTP@melbournewater.com.au



www.melbournewater.com.au/mountevelyn

Scan the QR code below for current project information



To access the TTY and Interpreter Services: TTY 133 677
Interpreter 131 450

